Appendix A(i) - Arbroath Projects

				Total	Anticipated	Funding	
			TCF	project	funding	spent	Variance
Arbroath - £312,294	Profile of delivery	Next steps (inc. completion dates)	allocation	cost	spent (Nov)	(Nov)	% (Nov)
	Ecdev currently recruiting intern to lead on angus wide						
	tourism trail app which can be adapted to meet needs of						
	each town. Internal lead paid for by Angus Council, Town						
	Centre Fund to contribute towards software costs. Agreed						
G1- Tourist app. Create/develop an	£15,000 from each town where a tourist app is a selected	Project Lead to develop scope of works then procure.					
app to guide tourists and visitors	project. Project to be delivered by Angus Council's	Contracts signed by March 2020, project delivery by					
around sites of interest.	Economic Development Dept.	August 2020.	£15,000	£40,000	£0	£0	0
		Costs to be finalised by end of 2019, implementation					
G2 – Restore galleries above library,	Angus Alive working on detailed plans to improve	thereafter by Angus Alive, target completion of April 2020					
create exhibition spaces, house	museum / library. Project to be delivered by Angus Alive,	to coincide with 'Arbroath 2020 celebrations'. Project can					
2020 Tapestry at top of stairs to	funding allocated directly to them with terms and	be extended if additional funds become available from					
create focal point.	conditions set out formally with Angus Council.	slippage elsewhere.	£96 794	£96,794	£0	£0	0
G3 - Clean gutters, minor repairs,	Gutter cleaning, minor repairs to be delivered by Arbroath		100,704	150,754	10	10	Ŭ
painting of identified buildings. Pot	Business and Retailers Association if agreeable, funding						
per town, transferrable to other	allocated directly to them with terms and conditions set	Sign off on the Angus Town Centre Fund terms and					
projects.	out formally with Angus Council.	conditions, delivery target end of 19/20 financial year.	£50.000	£50,000	£0	£0	0
	Initial research indicates around £1200 for 10 bike shelter	conditions, derivery target end of 15/20 manetar year.	130,000	130,000		10	0
	plus the cost of installation. Initial discussions with						
	planning around permissions. Project to be delivered by	Await guidance from Angus Cycle Hub around location					
G4 – Bike kennels for bikes,	Angus Council, potentially in partnership with Angus Cycle	then arrange installation. Delivery targeted end of 19/20					
accessories etc.	Hub.	financial year.	£10.000	£10,000	£0	£0	0
			110,000	110,000	10	10	0
	Artist with proposal identified, still require more detailed						
	costings and confirmation of location. To be delivered via						
	Community Council with funding allocated directly to them	Finalise location and sign off on Angus Town Centre Fund					
G5 – Public murals, specific project	with terms and conditions set out formally with Angus	terms and conditions. Funds spent by end of 19/20					
proposed.	Council. Formal application sent for completion.	financial year, project completion August 2020.	£20.000	£20,000	£0	£0	0
	Project to be match funded by Wi4EU at £13,500 (subject		-,	-,	-	_	_
	to exchange rate). 3 year Capital & Revenue costs approx.						
	£33k-£34k. To be delivered by Angus Council IT Service.	Select preferred contractor, install infrastructure.					
	Capital and 3 year revenue costs rolled into one. Wi4EU is	Contracts signed by end of 19/20 financial year, project					
G6 – Install public WIFI.	also for capital costs only.	completion by August 2020.	£20,500	£34,000	£0	£0	0
· · · · · · · · · · · · · · · · · · ·							
	Noted with contractor intention to retain these at the end	Awaiting site completion (March 2020) and currently					
G7 – Re-house posters from Abbey	of the build (March 2020). TCF to pay for re-hanging of	identifying potential to re-locate to other HRA New build					
Quarter around town.	posters.	sites. Project completion by end of 19/20 financial year.	£5,000	£5,000	£0	£0	0

Appendix A(i) - Arbroath Projects

	St Andrews Church have requested installation of external						
	lighting and have committed to paying for ongoing running						
	costs. TCF will pay for installation costs. Proximity to						
	Arbroath Abbey will provide more attractive surrounding						
	for tourists. Church to arrange installation and maintain	Agree scope of works and sign off on Angus Town Centre					
R1 – Lighting project, lighting a	thereafter. Formal application sent to church for	Fund terms and conditions. Delivery targeted by end of					
prominent local building.	completion.	19/20 financial year.	£20,000	£20,000	£0	£0	0
	Arbroath Courthouse Community Group confirm project is						
	in two phases. First phase (6 months) façade, stonework,						
	and roof. Second phase full internal conversion (12						
	months). Building can be operational (limited) after 1st						
	phase thus fits within funds timescales. TCF monies						
	applied to stage 1 works only. Asset can be transferred						
	once funding in place though TCF funding offer will need to	Sign off on Angus Town Centre Fund terms and					
	be time limited as dependent on transfer within	conditions, time limited financial offer to ensure it can be					
R2 – Contribute towards renovation	appropriate timescales. Formal application sent to group	delivered within funds timescales. Contracts signed by					
works of Arbroath Courthouse.	for completion and returned 27.12.2019	Feb 2020, project completion August 2020.	75,000	твс	£0		0
			£312,294		£0	£0	0

Appendix A(ii) - Brechin Projects

Brechin - £94,050	Profile of delivery	Next steps (inc completion dates)	TCF Allocation	Total Project cost	Anticipated funding spent (Nov)	Funding spent (Nov)	Variance % (Nov)
Drechin - 154,050		next steps (ine completion dates)	Anocation	cost	spent (nov)		// (1101)
	Ecdev currently recruiting intern to lead on angus wide						
	tourism trail app which can be adapted to meet needs of						
	each town and support Town Centre Fund projects. Internal						
G1 – Tourist app. Create/develop an app	lead paid for by Angus Council, Town Centre Fund to	Project Lead to develop scope of works then					
to guide tourists and visitors around sites	contribute towards software costs. Agreed £15,000 from	procure. Contracts signed by March 2020, project					
of interest.	each town where a tourist app is selected project.	delivery by August 2020.	£15,000	£40,000	£0	£C) (
		Agree scope of works and sign off on Angus Town					
G2 – Clean gutters, minor repairs, painting	Exploring feasibility with community and elected members.	Centre Fund terms and conditions. Contracts					
of identified buildings. Pot per town,	Concerns around deliverability of this project thus project	signed by end of 19/20 financial year, project					
transferrable to other projects.	'G3' to be given additional funding if there is slippage.	complete by August 2020.	£20,000	£20,000	£0	£C) (
	Parks Dept. have developed proposal which entails entrance improvements and new footpath connections to encourage use of the park by the public, daylighting of culvert and associated biodiversity improvements, picnic tables and interpretation of the natural enhancements, open up views in the Den, tidying up of overgrown groundcover, development of wildflower/ bulb meadows, all as per drawing JS/BREC/00/01/01-03. Project can pick up any slippage elsewhere as full cost of works above						
G3 – Refurbish cemetery den to include	exceed total whole Brechin allocation. Works to be tailored	o					
play area, picnic benches, moveable	to monies available. Project to be delivered by Parks dept.,	begin work. Delivery targeted by end of 19/20					
bandstand.	Angus Council.	financial year.		£59,050			
			£94,050		£0	£C	

			TCF	Total project	Anticipated funding	Funding spent	Variance
Carnoustie - £148,709	Profile of delivery	Next steps (inc. completion dates	allocation	cost	spent (Nov)	(Nov)	% (Nov)
G1 – Combined project (a) Carnoustie Heritage							
Trail including High Street, seating and							
information points at each stage. Incorporates	Carnoustie Community Development Trust to be given	Sign off on Angus Town Centre Fund terms					
Golfer Walk of Fame. (b) New signage for tourist	whole grant monies and will deliver combined G1,G2,G3,	and conditions, then authorise					
points. (c) Create Golfer Walk of Fame linking	in partnership with other local groups and elected	implementation. Funding spent by end of					
High Street, linking into tourist trail app.	members, terms and conditions to be agreed formally	19/20 financial year, project complete by					
	with Angus Council.	August 2020.	£148,709	£148,709	£0	£0	0
G2 – Tourist app. Create/develop an app. To help	See above, £15k of monies allocated to Trust to be		includes	includes		includes	
tourists and visitors.	applied to angus wide tourist app.	as above	above	above	£0	above	0
G3 – Improvements to the underpass leading to	See above, monies allocated to trust - some may come						
the golf course/beach (Council). Locally inspired	here depending on what preferred breakdown is and						
artworks on underpass to golf course, variation on	whether this is required to supplement the original £15k		includes	includes		includes	
existing proposal.	already granted for this project for other council fund.	as above	above	above	£0	above	0
G4 – Combined project (a) Beachfront							
improvements. Improve play park and seated	Parks have made Improvement proposal at play park						
alcoves along beach. Low level seating on the sea-	Sandy Sensations, Carnoustie Seafront: Removal of						
wall path. (b) Interpretation boards highlighting	hexagonal swings, as timber uprights are rotting away						
flora and fauna, publicly accessible telescopes,	and are in danger of collapse. Replacement with robinia	To be funded only if monies left over from					
and an outdoor fitness trail. (c) Low level lighting	Rope End Swing for children over 6 years. Parks Dept,	Projects G1,G2, G3. Delivery targeted					
on the sea-wall path from the station to the hotel.	Angus Council to deliver this project	September 2020, if funds made available.	£0	£15,000	£0	£0	0
			£148,709		£0	£0	0

Appendix A(iv) - Forfar Projects

Forfar - 184,142	Profile of delivery	Next steps (inc. completion dates)	TCF allocation	Total project cost	Anticipated funding spent (Nov)	Funding spent (Nov)	Variance % (Nov)
G1 - Clean gutters, minor repairs,	Exploring scope of works with elected members and local						
	groups, who will deliver project, subject to terms and	Agree scope of works and terms and conditions.					
town, transferrable to other projects.	conditions formally agreed with Angus Council.	Targeted delivery end of 19/20 financial year.	£25,000	£25,000	£0	£0	0
G3 –Lighting project, lighting a prominent local building.	Communities Officer's have explored suitable location with community but none suggested, discussions to be had with elected members to source suitable space. Project to be delivered by Angus Council then maintained thereafter by host location, once agreed.	Agree scope of works, terms and conditions, then instruct works. Delivery targeted by end of 19/20 financial year.	£20,000	£20,000	£0	£0	0
	Parks have made an improvement proposal for play park at Forfar Lochside to Improve the access for children with mobile impairments, enhance inclusive play opportunities and provide play for younger children by installing a wheelchair accessible roundabout set flush with surrounding area, providing wet pour rubber safety surfacing at the roundabout and replacing the vandalised surfacing under the inclusive swing and the mixed swing set to ensure accessibility for all. Project to be delivered by Parks Dept., Angus Council.	Authorise Parks to start works. Delivery targeted by end of 19/20 financial year.	£19,400	£19,400	£0	£0	0
N1 – Improve pedestrian route from town centre to loch/country park.	Improvements to be made to prevent flooding in pathway, enabling cycling, disabled access. Parks to provide more detailed costs though plans can be expanded if there is slippage elsewhere to ensure full grant monies spent. Project to be delivered by Parks Dept., Angus Council.	Agree scope of works, definitive costs, then instruct Parks Dept. to undertake works. Delivery targeted end of 19/20 financial year.		£20,000		£0	0
	Tayside Biodiversity Group proposal and can deliver with						
N4 – Swift Project. Installation of	minimal notice. Project to be delivered by Tayside	Agree scope of works and sign off on Angus Town					
nesting boxes for swifts in town centre	Biodiversity, with terms and conditions to be set out	Centre Fund terms and conditions. Delivery targeted					
areas. (+ lamp posts on North Street??)	formally with Angus Council.	by end of 19/20 financial year.	£5,000	£5,000	£0	£0	0
N5 Upgrade lampposts to enable Christmas lights	Proposal to enable lighting along North Street currently being costed. To be delivered by Angus Council.	Confirm scope of works, definitive costs, then instruct works. Delivery targeted February 2020.	£10,000	£10,000	£0	£0	0
Other Projects	Due to potential underspend, reserve project list now being explored. All potential projects not selected at committee that fit within Town Centre Fund criteria being reviewed.	Agree specific projects and allocate funds.	£84,742	твс			
			£184,142		£0	£0	0

				Total	Anticipated	Funding	
			TCF	project	funding spent	spent	Variance
Kirriemuir - £77,215	Profile of delivery	Next steps (inc. completion dates)	allocation	cost	(Nov)	(Nov)	% (Nov)
	Agreed monies to go directly to the community group for	Agree scope of works and sign off Angus Town					
	delivery. Group currently have exhibits, just require funding	Centre Fund terms and conditions. Funds spent					
G2 – Create a Rock and Roll Memorabilia	to convert space. Formal funding application provided to	by end of 19/20 financial year, project					
Museum.	DD8 music.	completion by August 2020.	£77,215	твс	£0	£0	0
		•	£77,215		£0	£0	0

Appendix A(vi) - Monifieth Projects

Monifieth - £107,411	Council Lead Officer/ Dept	Profile of delivery	Next steps (inc completion dates)	TCF allocation	project	Anticpated funding spent (Nov)	spent	Variance % (Nov)
		existing building. Sylvia Breen of Communities Team has sounded out local groups to gauge interest and take this forward. Groups to include church, school, MCRG and	Agree scope of works, and sign off Angus Town Centre Fund terms and conditions. Delivery targeting end of 19/20 financial year. Ongoing revenue costs to be paid for by group delivering project, ongoing support provided by					
R1 Create a Youth Café N8 Build all weather sports pitches	Stewart Ball	Confirmed with Govt this is appropriate project to fund. Project to be delivered by Monifieth Athletic, with terms and conditions agreed formally with Angus Council. Formal application sent to group and returned on	Communities Team, Angus Council. Agree scope of works, terms and conditions, delivery targeted September 2020.	£27,000 £80,411		£0		
No build all weather sports pitches	Slewart Ball	13.12.2013		£107,411		£0 £0		

Montrose - £156,180	Profile of delivery	Next steps (inc completion dates)		project	Anticipated funding spent (Nov)	Funding spent (Nov)	Variance % (Nov)
	Discussions ongoing with elected members, local businesses. To be delivered directly by local group, with terms and conditions formally						
G3 - Clean gutters, minor repairs, painting of identified buildings. Pot per town, transferrable to other projects. (Also to look at widening this	around trees), cleaning statues, pigeon	Agree additional works and sign off Angus Town Centre Fund terms and conditions. Delivery targeted					
to the whole of the High Street).	proofing.	end of 19/20 financial year.	£156,180 £156,180		£0 £0	-	