RECORD OF FIRE SAFETY EQUIPMENT AND TRAINING

FIRE INSTRUCTIONS AND DRILLS - RECORD OF WHEN GIVEN

Please complete and return together with your completed application for a House in Multiple Occupation.

All persons employed to work in the premises shall receive instruction and training to ensure they understand the fire precautions and the action to be taken in the event of fire.

Initially, each member of staff should receive a personal copy of prepared written instructions and thereafter be given further training at least once in every period of 6 months, and a record of such entered in the Log Book.

Date	Instruction Date	Fire Drill Evacuation Time	Person/Dept Receiving Instruction Drill	Nature of Instruction Drill	Observations of Instructor etc.	Signature of Instructor etc.

FIRE EXTINGUISHERS - RECORD OF TESTS AND INSPECTIONS

Portable fire extinguishers shall be examined at least once annually and tested in accordance with British Standard 5306, Part 3, and the results recorded.

Date	Location or Number	Inspected or Tested	Satisfactory Yes/No	Remedial Action Taken	Signature

RECORD OF FIRE SAFETY EQUIPMENT AND TRAINING

FIRE ALARM SYSTEM - RECORD OF TESTS

The fire alarm system shall be tested monthly, using a different call point for each successive test to ensure that it operates satisfactorily and the results of such tests recorded.

The system shall be maintained in efficient working order in accordance with British Standards 5839, Part 1.

	Fire Alarm		Automatic Door	Automatic Detectors				
Date	Call Point Location or No.	Satisfactory Yes/No	Releases Satisfactory Yes/No	Location or No.	Satisfactory Yes/No	Remedial Action Taken	Fault Cleared Yes/No	Signature

EMERGENCY LIGHTING SYSTEM - RECORD OF TESTS

Emergency Lighting Systems shall be tested in accordance with British Standard 5266, Part 1.

Central Battery Systems: Twice a year the batteries should be arranged to supply the emergency lighting system by simulation of a failure of the normal lighting supply for a continuous period of at least one hour.

During this period all luminaires and/or signs should be checked for proper function.

At the end of the test period the system should be restored to normal operation and the charging arrangements checked for proper function.

Self contained luminaires and internally illuminated signs: Once a month each luminair and signs should be energised from its batteries for a period of at least one hour.

Date	Duration of Test	Result of Test	Fault (Specify)	Fault Cleared	Signature